

## FSU FACILITIES DESIGN & CONSTRUCTION

### PROJECT SUMMARY REPORT

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800385</a>	KLEMAN PLAZA TOWER RENOVATION	NOT ASSIGNED			PM ASSIGNMENT						0	0
<a href="#">1900163</a>	CAROTHERS HALL, 0055, ENVELOPE CLEAN AND SEAL	NOT ASSIGNED			HOLD						0	0
<a href="#">2000019</a>	2019-20 FIRE CODE CORRECTIONS	NOT ASSIGNED			FINANCIAL REVIEW						0	0
<a href="#">2000020</a>	2019-20 FIRE ALARM SYSTEM REPLACEMENT	NOT ASSIGNED			FINANCIAL REVIEW						0	0
<a href="#">2000021</a>	2019-20 REPLACE/REPAIR GENERATORS	NOT ASSIGNED			FINANCIAL REVIEW						0	0
<a href="#">2000022</a>	2019-20 VARIOUS ADA IMPROVEMENTS	NOT ASSIGNED			FINANCIAL REVIEW						0	0
TOTALS FOR PM:											0	0
<a href="#">1700232</a>	UNIVERSITY CENTER BUILDING B, 0224, OSCEOLA GRILLE RENOVATION	BRAD ADAMS	EMIPA	CH	WARRANTY					08/11/17	900,000	141,858
<a href="#">1700307</a>	DICK HOWSER STADIUM, 0115, SCOREBOARD REPLACEMENT	BRAD ADAMS	EMIPA	CH	PROJECT CLOSEOUT	04/21/17			09/01/17	02/16/18	1,350,505	49,665
<a href="#">1700317</a>	UNIVERSITY CENTER C, 0225, ROOFING IMPROVEMENTS	BRAD ADAMS	MLDA	CH	FINAL COMPLETION		11/16/17	12/20/17	01/01/18	02/06/19	1,500,000	-199,370
<a href="#">1700357</a>	CAMPBELL STADIUM, 0100, POS NETWORK	BRAD ADAMS	H2	CH	CONSTRUCTION		07/19/17	12/01/17	12/04/17	01/31/18	270,000	-43,565
<a href="#">1800036</a>	FOOTBALL OPERATIONS FACILITY	BRAD ADAMS		CH	FUNDING HOLD						250,000	68,130
<a href="#">1800201</a>	UCB, 0224, LOBBY DOORS	BRAD ADAMS		CH	FUNDING HOLD	06/20/18				08/24/18	3,583	0
<a href="#">1800250</a>	CAMPBELL STADIUM, 0100, STAIRWELL REPAIRS	BRAD ADAMS		CH	FINAL COMPLETION						140,470	92,231
<a href="#">1800259</a>	UCA, 0223, STADIUM FIRE WATER STUDY	BRAD ADAMS			SCOPE DEVELOPMENT						0	0
<a href="#">1800272</a>	CAMPBELL STADIUM, 0100, ACC NETWORK IMPROVEMENTS	BRAD ADAMS	H2		SUBST COMPLETION	04/20/18	06/05/18	06/25/18	07/02/18	08/15/18	16,360	-3,870
<a href="#">1800314</a>	STILES/SMITH TEAM BLDG., 0385, SOFTBALL SCOREBOARD	BRAD ADAMS	H2		FUNDING HOLD						44,968	-3,861
<a href="#">1820600</a>	LEGACY HALL, 4540, COLLEGE OF BUSINESS	BRAD ADAMS	GCA	CCC	DESIGN	01/23/18				04/15/21	88,000,000	83,588,551
<a href="#">1827400</a>	CAMPUS DINING & KITCHEN RENOVATIONS	BRAD ADAMS	GRC	CCC	SUBST COMPLETION	10/24/17	01/15/18	02/08/18	02/19/18	01/03/20	8,180,246	-242,266
<a href="#">1900181</a>	CAMPBELL STADIUM, 0100, DAS SYSTEM UPGRADES	BRAD ADAMS			SCOPE DEVELOPMENT						0	0
<a href="#">1900244</a>	AME BLDG, 0855, RENOVATE RM 107	BRAD ADAMS			FINAL COMPLETION		09/26/19	11/13/19	11/20/19	12/13/19	22,197	21,964
<a href="#">2000010</a>	KEEN, 0041, 503 RENOVATIONS	BRAD ADAMS			BIDDING/GMP PREP		12/19/19				122,010	115,740
<a href="#">2000012</a>	KEEN, 0041, 504 RENOVATIONS	BRAD ADAMS			BIDDING/GMP PREP		12/19/19				5,605	5,605
<a href="#">2000061</a>	HOWSER STADIUM, 0115, FIELD LIGHTING REPLACEMENT	BRAD ADAMS			DESIGN		01/08/20	01/16/20			776,000	761,547
TOTALS FOR PM:											101,581,944	84,352,359
<a href="#">1325900</a>	EOAS, 4010, EARTH OCEAN ATMOSPHERIC SCIENCES BUILDING	KIM BALL	BCJ	AB	SUBST COMPLETION	09/05/13	10/07/16	02/10/17	02/23/17	12/03/19	73,930,918	10,039,314
<a href="#">1700001</a>	BIOMED, 0009, PERFORMANCE ENERGY SERVICES	KIM BALL	SIEM	SIEM	PROJECT CLOSEOUT	11/02/15	03/25/16	05/20/16	06/22/16	10/31/17	5,854,499	44,403
<a href="#">1700004</a>	HONORS SCHOLARS & FELLOWS, 4029, INSTALL TRELLIS	KIM BALL		MD	WARRANTY			06/28/16	07/27/16	04/05/17	163,375	49,301
<a href="#">1700106</a>	TURNER BUILDING - UNION, 0051, UNION RENOVATION	KIM BALL	ALW	AB	BIDDING/GMP PREP	02/20/17	08/30/19	06/01/18	08/01/18	03/31/21	139,678,828	130,823,837
<a href="#">1700130</a>	SLIGER BUILDING, 0804, 1ST FLR RENOVATION	KIM BALL	GRC	ASC	PROJECT CLOSEOUT	07/01/16	08/05/16	09/26/16	10/07/16	12/20/16	150,000	7,623
<a href="#">1700168</a>	FAMU/FSU ENGINEERING BUILDING B, 0527, FIRE CODE CORRECTIONS	KIM BALL	GRC	CCC	WARRANTY	02/21/17	03/01/17		04/03/17	05/03/17	5,230	0
<a href="#">1700275</a>	CHALLENGER LEARNING CENTER, 2000, CONSTRUCT (2) CLASSROOMS	KIM BALL	MLDA	AW	WARRANTY	03/15/16	08/12/16	02/09/17	02/24/17	04/28/17	133,085	33,885
<a href="#">1800234</a>	FAMU-FSU COLLEGE OF ENGINEERING, 0527, PH 3 COMPLETION	KIM BALL	GRC		DESIGN	02/21/18	04/12/18	04/26/18	05/07/18	07/18/18	1,574,876	1,492,698
<a href="#">1800404</a>	COLLEGE OF ENGINEERING RENOVATIONS	KIM BALL			FINANCIAL REVIEW						0	0

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1900043</a>	CHALLENGER CENTER, 2000, FLOORING REPLACEMENT	KIM BALL			FINANCIAL REVIEW			09/18/18	09/25/18	11/16/18	100,000	100,000
<a href="#">1900051</a>	COLLINS BLDG. RENOVATION	KIM BALL			SCOPE DEVELOPMENT						0	0
<a href="#">1900054</a>	CARRAWAY BUILDING RENOVATIONS	KIM BALL			SCOPE DEVELOPMENT						0	0
<a href="#">1900168</a>	OGLESBY UNION - MOORE AUD., 0195, ROOF REPLACEMENT	KIM BALL			PM ASSIGNMENT						0	0
<a href="#">1900182</a>	CHALLENGER LEARNING CNT., 2000, IMAX SEATING	KIM BALL			ACTIVE	04/10/19				01/10/20	26,974	4
<a href="#">1900220</a>	CARRAWAY AUDITORIUM	KIM BALL			PM ASSIGNMENT						0	0
<a href="#">1900229</a>	ROGERS BLDG., 0036, MODULAR REINSTALL	KIM BALL			PM ASSIGNMENT						0	0
TOTALS FOR PM:											221,617,785	142,591,066
<a href="#">1700266</a>	CAMPUS MASTER PLAN	MARK BERTOLAMI			DESIGN						30,704	0
<a href="#">1800337</a>	CAMPUS RECREATION MASTER PLAN	MARK BERTOLAMI			DESIGN						235,530	0
<a href="#">1800374</a>	CAMPUS MASTER PLAN UPDATE	MARK BERTOLAMI			DESIGN						250,000	10
<a href="#">1800411</a>	SOUTHWEST CAMPUS FACILITIES RELOCATION STUDY	MARK BERTOLAMI			PROJECT CLOSEOUT						48,590	0
<a href="#">1900084</a>	SW CAMPUS MASTER PLAN	MARK BERTOLAMI			DESIGN						250,000	10
<a href="#">1900112</a>	2018-19 EXTERIOR SIGNAGE & WAYFINDING	MARK BERTOLAMI			ACTIVE						100,000	92,786
<a href="#">1900159</a>	PANAMA CITY CAMPUS MASTER PLAN UPDATE	MARK BERTOLAMI			ACTIVE						250,000	50,410
TOTALS FOR PM:											1,164,824	143,216
<a href="#">1700158</a>	P.C. OFFICE BUILDING (B NORTH), 1006, AHU REPLACEMENT	BRIAN CANNADY	FSU		PROJECT CLOSEOUT	04/14/17	03/15/18	07/27/18	12/03/18	03/08/19	499,759	-294,297
<a href="#">1700180</a>	BELLAMY BUILDING, 0008, ROOM 404 RENOVATION	BRIAN CANNADY	FSU	SBS	PROJECT CLOSEOUT	01/12/16	04/20/17	06/20/17	06/26/17	10/12/17	302,019	10,209
<a href="#">1700261</a>	DIRAC SCIENCE LIBRARY, 0020, RESTROOM RENOVATION	BRIAN CANNADY	FSU	RC	PROJECT CLOSEOUT	04/05/17	09/22/17	10/23/17	11/01/17	03/20/18	392,386	0
<a href="#">1700265</a>	PUBLIC BROADCAST CENTER, 0018, GENERATOR UPGRADES	BRIAN CANNADY	FSU		WARRANTY	06/29/17	02/28/18	06/08/18	10/01/18	11/23/18	149,051	0
<a href="#">1700268</a>	PUBLIC BROADCAST CENTER, 0018, LIFE SAFETY IMPROVEMENTS	BRIAN CANNADY	FSU	OMNIC	WARRANTY	04/03/17	08/07/17	11/02/17	11/08/17	08/30/18	50,316	0
<a href="#">1700287</a>	STONE BLDG., 0050, G156 SUITE RENOVATION	BRIAN CANNADY	ALW	CBI	WARRANTY	10/30/17	03/05/18	04/06/18	04/16/18	07/23/18	253,787	0
<a href="#">1700323</a>	P.C. WFSG TRANSMITTER BLDG., 1010, TRANSMITTER UPGRADE	BRIAN CANNADY	TCI		PROJECT CLOSEOUT	11/13/17	03/18/19	05/14/18	06/04/18	12/03/18	1,500,000	1,500,000
<a href="#">1800025</a>	UCD, 0226, SEMINOLE PRODUCTIONS STUDY	BRIAN CANNADY	DAI		SUBST COMPLETION	02/19/18	02/01/19	03/15/19	03/25/19	07/01/19	107,520	12,761
<a href="#">1800026</a>	PEPPER BLDG., 0057, STRUCTURAL REPAIR	BRIAN CANNADY	DMI		PROJECT CLOSEOUT	08/08/17	08/24/18	01/23/19	05/01/19	08/19/19	1,132,766	15,742
<a href="#">1800038</a>	DUNLAP SUCCESS CNT., 4011, 3RD FLOOR STORAGE RENOVATION	BRIAN CANNADY	FSU	TCB	WARRANTY	02/28/18	04/02/18	09/03/18	12/10/18	01/07/19	10,625	0
<a href="#">1800054</a>	STILES TEAM BLDG., 0385, SHADE STRUCTURE	BRIAN CANNADY	BKJ		CONSTRUCTION	02/01/19	05/30/19	07/25/19	08/20/18	02/03/20	149,989	-1,327,629
<a href="#">1800078</a>	UCA, 0223, 6248 RENOVATION	BRIAN CANNADY	FSU	RIP	WARRANTY	05/18/18	07/26/18	09/17/18	10/08/18	01/04/19	33,943	0
<a href="#">1800087</a>	UCA, 0223, 6105 RENOVATION	BRIAN CANNADY	FSU	RIP	PROJECT CLOSEOUT	05/28/18	07/30/18	09/17/18	10/08/18	01/04/19	4,381	500
<a href="#">1800094</a>	TULLY GYM, 0132, B0016 RENOVATION	BRIAN CANNADY	BKJ	ASC	SUBST COMPLETION	08/20/18	12/10/18	01/31/19	04/29/19	07/01/19	231,851	540
<a href="#">1800107</a>	DIFFENBAUGH BLDG., 0002, RM 106 RENOVATION	BRIAN CANNADY	BKJ	ASC	DESIGN	08/30/18	11/01/19	11/20/19	12/10/19	03/13/20	106,031	106,031
<a href="#">1800112</a>	UCC, 0225, CREATE NEW OFFICES	BRIAN CANNADY	FSU	RIP	WARRANTY	05/07/18	06/26/18	07/09/18	07/16/18	08/06/18	14,879	0
<a href="#">1800123</a>	MARRIAGE AND FAMILY CLINIC, 0443, PUBLIC SPACE RENOVATION	BRIAN CANNADY	BKJ	ASC	DESIGN	08/27/18	11/11/19	11/29/19	12/09/19	01/10/20	10,591	10,591
<a href="#">1800125</a>	UCA, 0223, SUITE A4400 RENOVATION	BRIAN CANNADY	FSU	RIP	WARRANTY	06/01/18	07/16/18	09/17/18	10/08/18	01/04/19	72,673	0
<a href="#">1800126</a>	UCA, 0223, A4436 RENOVATION	BRIAN CANNADY		RIP	PROJECT CLOSEOUT	05/07/18	07/23/18	09/17/18	10/08/18	01/04/19	78,356	9,656
<a href="#">1800127</a>	UCA, 0223, SIC RENOVATION	BRIAN CANNADY	FSU	RIP	PROJECT CLOSEOUT	06/04/18	08/06/18	09/17/18	10/08/18	01/04/19	211,480	23,204
<a href="#">1800134</a>	FSU ENGINEERING BLDG. A, 0577, PARKING LOT LIGHTING IMPROVEMENTS	BRIAN CANNADY	BKJ	ASC	DESIGN	08/27/18	07/30/19	08/09/19	09/06/19	11/04/19	90,000	90,000
<a href="#">1800142</a>	P.C. - TECH. BLDG. B, 1007, B169 RENOVATION	BRIAN CANNADY	MLDA		WARRANTY	12/11/17	02/20/18	09/03/18	11/20/18	01/21/19	114,716	0
<a href="#">1800158</a>	MORCOM AQUATICS CNT., 8008, POOL INSTALL	BRIAN CANNADY	PINN		FUNDING HOLD	02/12/18	08/31/18	09/17/18	09/24/18	10/29/18	5,955	0

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800169</a>	INDOOR PRACTICE FAC., 4090, ENTRY DOOR REPLACEMENT	BRIAN CANNADY			HOLD	02/09/18	02/21/18	02/23/18	03/12/18	03/21/18	0	0
<a href="#">1800173</a>	PUBLIC BROADCAST CNT, 0018, MASTER CONTROL UPGRADE	BRIAN CANNADY			PROJECT CLOSEOUT		12/15/17	12/20/17	01/18/18	01/25/18	6,500	566
<a href="#">1800176</a>	STROZIER LIBRARY, 0134, HVAC UPGRADES	BRIAN CANNADY			HOLD	03/20/18	09/24/18	10/15/18	10/29/18	11/30/18	0	0
<a href="#">1800178</a>	ASKEW BLDG., 0260, 2ND FLOOR RENOVATION	BRIAN CANNADY	FSU		PROJECT CLOSEOUT	02/12/18	04/13/18	04/24/18	05/01/18	08/15/18	144,648	0
<a href="#">1800194</a>	DUXBURY HALL, 0040, 4TH FLOOR ENVELOPE UPGRADES	BRIAN CANNADY	BKJ	ASC	FINAL COMPLETION	09/03/18	04/15/19	04/30/19	06/20/19	09/02/19	255,466	0
<a href="#">1800195</a>	P.C. PARKING LOT LIGHTS, EAST SIDE OF CAMPUS	BRIAN CANNADY	FSU	ASC	BIDDING/GMP PREP	07/16/18	09/06/19	10/03/19	11/15/19	02/21/20	87,939	86,637
<a href="#">1800196</a>	WILLIAM JOHNSTON BLDG., 0017, GROUND FLOOR RENOVATIONS	BRIAN CANNADY	BKJ	ASC	PROJECT CLOSEOUT	07/09/18	10/31/18	11/22/18	02/04/19	03/22/19	93,923	10,082
<a href="#">1800199</a>	UCA, 0223, RM 5529/5501 RENOVATION	BRIAN CANNADY	FSU		WARRANTY	01/24/18	02/12/18	02/28/18	04/02/18	08/14/18	130,457	0
<a href="#">1800218</a>	HOWSER STADIUM, 0115, WEIGHT ROOM RENOVATION	BRIAN CANNADY	BFBA	ASC	PROJECT CLOSEOUT	03/05/18	05/30/18	09/03/18	11/01/18	12/17/18	189,290	50
<a href="#">1800239</a>	WFSU-TV, 0018, REPLACE STUDIO LIGHTING	BRIAN CANNADY	TE		CONSTRUCTION	08/17/18	01/31/19	06/12/19	10/10/19	12/13/19	688,860	82,337
<a href="#">1800249</a>	P.C. - HOLLEY ACADEMIC CNT., 1015, B-0103 RENOVATION	BRIAN CANNADY	MLDA		FUNDING HOLD	04/02/18	04/30/18	09/04/18	10/05/18	12/10/18	43,770	28,847
<a href="#">1800251</a>	UCB, 0224, SUITE 2200 RENOVATION	BRIAN CANNADY	FSU	RIP	PROJECT CLOSEOUT	03/12/18	06/01/18	06/28/18	07/10/18	09/07/18	256,069	9,856
<a href="#">1800267</a>	UCA, 0223, 6229A RENOVATION	BRIAN CANNADY	FSU	RIP	WARRANTY	05/24/18	06/20/18	09/17/18	10/08/18	01/04/19	39,949	0
<a href="#">1800281</a>	UCA, 0223, 6217A RENOVATION	BRIAN CANNADY	FSU	RIP	PROJECT CLOSEOUT	05/22/18	06/13/18	09/17/18	10/08/18	01/04/19	100,155	25,287
<a href="#">1800282</a>	MORCOM AQUATIC CTR., 8008, SHADE STRUCTURE	BRIAN CANNADY	DMI		FUNDING HOLD	07/16/18	09/06/18	10/22/18	10/29/18	12/10/18	12,657	0
<a href="#">1800286</a>	STROZIER LIB., 0134, COMMON AREA CARPET	BRIAN CANNADY	BKJ	ASC	BIDDING/GMP PREP	09/03/18	07/30/19	10/04/19	12/16/19	01/17/20	97,996	-100,257
<a href="#">1800287</a>	HOUSEWRIGHT, 0054, SHELVING	BRIAN CANNADY	BKJ	ASC	BIDDING/GMP PREP	09/07/18	06/04/19	07/17/19	07/26/19	08/14/19	136,553	-2,035
<a href="#">1800288</a>	KUERSTEINER, 0089, AUDITORIUM SEATING	BRIAN CANNADY	BKJ	ASC	DESIGN	08/06/18	10/28/19	12/05/19	05/01/20	10/16/20	92,000	0
<a href="#">1800318</a>	TANNER HALL, 0076, RM 108 RENOVATION	BRIAN CANNADY		TCB	PROJECT CLOSEOUT				06/08/18	09/28/18	6,495	500
<a href="#">1800325</a>	KUERSTEINER MUSIC BLDG., 0089, RM 241 SEATING	BRIAN CANNADY	BKJ	ASC	BIDDING/GMP PREP	07/25/18	03/11/19	11/01/19	12/02/19	02/21/20	127,000	0
<a href="#">1800333</a>	COLLEGE OF SOCIAL WORK, 0225, UCC CLASSROOM CORRIDOR	BRIAN CANNADY	FSU	RIP	PROJECT CLOSEOUT	04/24/18	07/17/18	07/30/18	08/06/18	09/28/18	93,835	4,657
<a href="#">1800334</a>	COLLEGE OF SOCIAL WORK UCC, 0225, 2034 CONFERENCE ROOM	BRIAN CANNADY	FSU	RIP	WARRANTY	05/07/18	06/19/18	08/24/18	09/28/18	11/01/18	81,339	0
<a href="#">1800342</a>	ROVETTA BLDG. A, 0023, RM 311 RENOVATION	BRIAN CANNADY	FSU	TCB	WARRANTY	06/11/18	07/20/18	08/06/18	08/10/18	08/24/18	21,351	0
<a href="#">1800355</a>	TV TOWER (BLOXHAM), 0144, MAINTENANCE	BRIAN CANNADY		TCI	FUNDING HOLD		07/01/19	07/26/19	08/15/19	10/15/19	83,280	83,280
<a href="#">1800358</a>	MARYLAND BLDG., 3403, PAINT, COVER BASE AND CARPET	BRIAN CANNADY		LFI	WARRANTY			05/18/18	06/04/18	07/09/18	22,277	0
<a href="#">1800387</a>	UCC, 0225, C1503/04 RENOVATION	BRIAN CANNADY		TCB	PROJECT CLOSEOUT	03/12/18	04/17/18	05/17/18	06/18/18	08/13/18	16,201	173
<a href="#">1800406</a>	UCD, 0226, SEMINOLE PRODUCTIONS RENOVATION	BRIAN CANNADY	DAI		SUBST COMPLETION	08/31/18	02/01/19	03/15/19	03/25/19	08/02/19	599,459	28,990
<a href="#">1900002</a>	UCC, 0225, 4414, LIGHTING IMPROVEMENTS	BRIAN CANNADY			HOLD						0	0
<a href="#">1900033</a>	P.C.-TECHNOLOGY BLDG., 1007, 25KW GENSET	BRIAN CANNADY	PINN		FUNDING HOLD	10/05/18	03/29/19	07/19/19	08/02/19	09/20/19	59,775	49,690
<a href="#">1900036</a>	MISSION RD. - MAIN HOUSE, 0367, COLD STORAGE ROOM	BRIAN CANNADY			HOLD- AWAITING FUNDS						0	0
<a href="#">1900069</a>	UCA, 0223, A6301 RENOVATIONS	BRIAN CANNADY	FSU		PROJECT CLOSEOUT	11/01/18	03/29/19	05/03/19	06/17/19	07/26/19	129,583	2,413
<a href="#">1900094</a>	TANNER HALL, 0076, 2ND FLOOR CONF/EMERG OPS RENOVATION	BRIAN CANNADY	FSU		FINAL COMPLETION	11/05/18	05/06/19	06/03/19	07/01/19	12/02/19	750,000	195,143
<a href="#">1900117</a>	STROZIER LIBRARY, 0134, WATER INTRUSION FLOOR 3-5	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">1900126</a>	NWRDC, 0380, LIGHTING AND FINISHES ENHANCEMENTS	BRIAN CANNADY			IN-HOUSE DESIGN	06/28/19	08/09/19	08/30/19	09/09/19	10/18/19	0	0
<a href="#">1900134</a>	NWRDC, 0380, HALON SYSTEM EVALUATION	BRIAN CANNADY			ESTIMATING	06/21/19	08/30/19	09/20/19	10/07/19	12/06/19	0	0
<a href="#">1900148</a>	NWRDC, 0380, HURRICANE SHUTTERS	BRIAN CANNADY			ESTIMATING						0	0
<a href="#">1900149</a>	NWRDC, 0380, INSTALL LIEBERT PDU UNITS	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">1900164</a>	STROZIER LIB., 0134, SUITE 314 RENOVATION	BRIAN CANNADY	FSU		FINAL COMPLETION		04/26/19	05/31/19	07/12/19	09/12/19	46,800	9,153

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1900189</a>	WESTCOTT BLDG., 0001, 407 RENOVATION	BRIAN CANNADY			IN-HOUSE DESIGN	05/10/19	08/30/19	09/20/19	10/04/19	11/01/19	0	0
<a href="#">1900205</a>	TANNER HALL, 0076, RM. 206/207 RENOVATION	BRIAN CANNADY			IN-HOUSE DESIGN						0	0
<a href="#">1900208</a>	NWRDC, 0380, SUITE 120 RENOVATION	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">1900211</a>	UCB, 0224, SUITE 4118 RENOVATION	BRIAN CANNADY			FINANCIAL REVIEW	05/17/19	06/14/19	07/09/19	12/16/19	01/17/20	28,681	28,681
<a href="#">1900213</a>	NWRDC, 0380, FIRST FLOOR RENOVATION	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">1900234</a>	PUBLIC BROADCAST CNT., 0018, EXTERIOR SIGNAGE	BRIAN CANNADY			BIDDING/GMP PREP		06/14/19	06/21/19	08/05/19	08/30/19	9,526	9,526
<a href="#">1900242</a>	SOFTBALL PRESSBOX & SEATING, 0391, CAMERA INSTALL	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">2000004</a>	FAMU-FSU ENG. BLDG. A, 0577, A127 RENOVATION	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">2000013</a>	UCC, 0225, 4TH FLOOR WATER DAMAGE RENOVATION	BRIAN CANNADY	FSU		DESIGN		10/18/19	11/22/19	12/09/19	01/03/20	143,926	86,791
<a href="#">2000016</a>	FINE ARTS, 0007, FLOORING UPDATES	BRIAN CANNADY			CONSTRUCTION		10/18/19	11/01/19	12/16/19	01/06/20	197,846	56,927
<a href="#">2000027</a>	TULLY GYM, 0132, HVAC & INFRASTRUCTURE REPAIRS	BRIAN CANNADY			PM ASSIGNMENT						0	0
<a href="#">2000030</a>	DUNLAP SUCCESS CNT., 4011, CARPET REPLACEMENT	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">2000031</a>	UCD, 0226, D2304/2305 RENOVATION	BRIAN CANNADY			SCOPE DEVELOPMENT						0	0
<a href="#">2000034</a>	BEACH VOLLEYBALL MASTER STUDY	BRIAN CANNADY			FINANCIAL REVIEW	01/16/20	03/30/20	05/01/20		08/10/20	17,150	17,150
<a href="#">2000051</a>	STROZIER LIB., 0134, 2&3 FLOOR RENOVATIONS	BRIAN CANNADY			SCOPE DEVELOPMENT						2,000,000	2,000,000
<a href="#">2000070</a>	COE BLDG. B, 0527, B324 NEW TEACHING LAB	BRIAN CANNADY			PM ASSIGNMENT						0	0
TOTALS FOR PM:											12,333,830	2,871,751
<a href="#">1700035</a>	CIVIC CENTER, 4546, ROOF HATCH AND EXHAUST PLATFORMS	GARY FELDMAN	BFBA	CH	WARRANTY	02/29/16	04/29/16		04/03/17	10/10/17	691,188	0
<a href="#">1700065</a>	SPEICHER TENNIS CENTER, 0079, DRAINAGE IMPROVEMENTS	GARY FELDMAN			WARRANTY	03/29/17	06/01/17	07/03/17	10/30/17	02/12/18	143,971	0
<a href="#">1700111</a>	KEEN BUILDING, 0041, LAB 619 RENOVATIONS	GARY FELDMAN	FSU	MAMS	PROJECT CLOSEOUT	04/10/17	06/09/17	07/14/17	10/23/17	12/29/17	97,861	0
<a href="#">1700159</a>	HAZARDOUS WASTE FACILITY, 0293, INSTALL MATERIAL HANDLING EQUIPMENT	GARY FELDMAN			WARRANTY	05/17/17	06/09/17	06/30/17	07/03/17	11/17/17	49,201	20,262
<a href="#">1700170</a>	KEEN, 0041, MECHANICAL YARD WATER INTRUSION	GARY FELDMAN	HN	AW	WARRANTY	10/25/16	01/09/17	01/23/17	01/30/17	12/15/17	250,000	97,802
<a href="#">1700209</a>	KUERSTEINER MUSIC BUILDING, 0089, STRUCTURAL STUDY & REPAIRS	GARY FELDMAN	DMI		WARRANTY	02/19/18	04/16/18	05/01/18	05/07/18	08/28/17	609,374	2,410
<a href="#">1700254</a>	SPEICHER TENNIS CENTER, 0079, MEMORIAL PLAZA	GARY FELDMAN			WARRANTY	04/03/17	04/24/17	09/08/17	10/02/17	02/12/18	66,845	0
<a href="#">1700260</a>	FINE ARTS BUILDING, 0007, ADA & LIGHTING IMPROVEMENTS	GARY FELDMAN	BKJ		WARRANTY	04/03/17	05/15/17	05/29/17	06/12/17	01/31/18	430,149	23,760
<a href="#">1700263</a>	HOUSEWRIGHT MUSIC BUILDING, 0054, HVAC IMPROVEMENTS	GARY FELDMAN	PINN	RIP	WARRANTY	05/19/17	07/03/17	11/03/17	12/15/17	01/05/18	190,000	78,978
<a href="#">1700279</a>	BASKETBALL TRAINING FAC, 0819, RM 215 RENOVATION	GARY FELDMAN	BFBA		WARRANTY	04/01/17	05/25/17		07/17/17	09/04/17	18,451	-1,394
<a href="#">1700286</a>	MENDENHALL A, 0077, ROOFING IMPROVEMENTS	GARY FELDMAN	MLDA	SR&C	WARRANTY	03/27/17	05/19/17	07/10/17	07/25/17	12/27/17	1,000,105	70,288
<a href="#">1700347</a>	SEMINOLE DINING IMPROVEMENTS	GARY FELDMAN			WARRANTY	05/19/17	05/22/17	06/05/17	05/29/17	11/17/17	2,140,000	251,002
<a href="#">1700361</a>	BELLAMY, 0008, ATRIUM RENOVATIONS	GARY FELDMAN			WARRANTY	06/12/17	02/09/18		03/05/18	08/29/18	819,939	0
<a href="#">1700363</a>	KUERSTEINER MUSIC BLDG., 0089, TERRACE EXPANSION	GARY FELDMAN	DAI		PROJECT CLOSEOUT	02/05/18	04/06/18	05/01/18	05/07/18	08/28/18	818,966	0
<a href="#">1800004</a>	CIVIC CENTER, 4546, SMOKE CONTROL	GARY FELDMAN	TE	CH	FINAL COMPLETION	03/19/18	07/31/18		08/27/18	11/29/19	2,000,000	1,820,415
<a href="#">1800077</a>	KUERSTEINER MUSIC BLDG., 0089, REPLACE DBL ENTRANCE DOORS - 200 LEVEL	GARY FELDMAN	MLDA		PROJECT CLOSEOUT		08/06/18	08/15/18	12/19/18	02/28/19	107,324	0
<a href="#">1800099</a>	FINE ART BLDG., 0007, KILN AREA RENOVATION	GARY FELDMAN	MLDA		PROJECT CLOSEOUT	04/23/18	08/27/18		12/10/18	02/28/19	154,081	13,605
<a href="#">1800108</a>	FAC. FOR ART RESEARCH, 3801, RM 190 RENOVATION	GARY FELDMAN			SUSPENDED	04/23/18	08/29/18		12/10/18	02/28/19	0	0
<a href="#">1800114</a>	MONTGOMERY, 0025, CARPET REPLACEMENT	GARY FELDMAN	MLDA		PROJECT CLOSEOUT		08/20/18	08/31/18	12/14/18	02/28/19	257,627	0

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800115</a>	MONTGOMERY, 0025, REPLACE STUDIO CURTAINS	GARY FELDMAN	MLDA		WARRANTY			11/30/18	12/19/18	02/28/19	144,008	12,974
<a href="#">1800193</a>	WILLIAM JOHNSTON BLDG., 0017, RM. 1071 DOOR ADDITION	GARY FELDMAN			PROJECT CLOSEOUT		08/27/18		12/10/18	02/28/19	32,556	0
<a href="#">1800225</a>	UCA, 0223, RM. 1418 RENOVATION	GARY FELDMAN			PROJECT CLOSEOUT		05/18/18		06/04/18	09/20/18	187,202	0
<a href="#">1800231</a>	FSUS ADMIN. 10, 2010, SAFETY BOLLARDS	GARY FELDMAN			WARRANTY		04/02/18		06/08/18	07/16/18	54,449	0
<a href="#">1800238</a>	SPEICHER TENNIS CNT, 0079, COMPLEX RENOVATION	GARY FELDMAN			FINAL COMPLETION	02/28/19	04/22/19	05/24/19	07/08/19	09/30/19	139,595	23,049
<a href="#">1800271</a>	TUCKER CNT., 4546, ACC NETWORK FIBER	GARY FELDMAN			WARRANTY	04/18/18	05/25/18		06/04/18		154,047	11,632
<a href="#">1800285</a>	FAB, 0007, STORAGE FACILITY	GARY FELDMAN			FINAL COMPLETION	04/23/18	10/31/18	11/06/18	12/17/18	04/26/19	300,000	181,878
<a href="#">1800324</a>	KUERSTEINER MUSIC BLDG., 0089, 2ND LEVEL WEST DOORS	GARY FELDMAN			FINAL COMPLETION	07/31/18	08/27/18		12/10/18	02/28/19	106,496	23
<a href="#">1800346</a>	FSUS ADMIN 10, 2010, TRACK RESURFACE	GARY FELDMAN			WARRANTY			06/12/18	07/09/18	08/15/18	174,755	0
<a href="#">1800392</a>	FSUS ADMIN 10, 2010, NEW CAMERA SYSTEM	GARY FELDMAN			PROJECT CLOSEOUT			06/18/18	07/09/18	08/17/18	47,743	0
<a href="#">1800405</a>	MMA PARKING LOT (NORTH GATE) EMERGENCY EXIT	GARY FELDMAN			WARRANTY		06/18/18	06/29/18	07/16/18	08/17/18	12,140	3,110
<a href="#">1826800</a>	FSUS, 2043, NEW STEAM BLDG.	GARY FELDMAN	BFS	CCC	SUBST COMPLETION	10/15/18	04/18/19	08/01/19	05/06/19	12/01/20	16,992,492	13,592,992
<a href="#">1900014</a>	TUCKER CENTER, 4546, ROOF INSPECTION	GARY FELDMAN			WARRANTY						17,985	0
<a href="#">1900015</a>	TUCKER CENTER, 4546, ARENA STEEL UPGRADES	GARY FELDMAN			FINAL COMPLETION						20,000	500
<a href="#">1900016</a>	TUCKER CENTER, 4546, COOLING TOWER	GARY FELDMAN		BBS	WARRANTY				08/10/18	10/22/18	89,893	0
<a href="#">1900107</a>	BELLAMY BLDG., 0008, DONOR WALL	GARY FELDMAN	MFE		FINAL COMPLETION	03/04/19	04/15/19		05/10/19	08/01/19	100,000	62,858
<a href="#">1900131</a>	COBURN WELLNESS CNT., 4030, TRIAGE AREA RENOVATION	GARY FELDMAN			FINAL COMPLETION	03/01/19	04/19/19			08/01/19	205,500	-86
<a href="#">1900135</a>	BASKETBALL TRAINING FACILITY, 0819, CHILLER REPLACEMENT	GARY FELDMAN			FINAL COMPLETION			04/08/19	06/10/19	07/29/19	200,000	1,854
<a href="#">1900136</a>	ART TEACHING LABS, 0438, ADA IMPROVEMENTS	GARY FELDMAN			FINAL COMPLETION			02/22/19	03/04/19	03/29/19	8,485	2,216
<a href="#">1900143</a>	THAGARD BLDG., 0028, LIGHTING IMPROVEMENTS	GARY FELDMAN			BIDDING/GMP PREP	03/04/19		05/10/19	05/27/19	07/29/19	5,035	0
<a href="#">1900145</a>	FSUS ADMIN, 2010, NORTH SIDE FENCING	GARY FELDMAN			WARRANTY			03/04/19	04/18/19	05/31/19	99,937	0
<a href="#">1900155</a>	COBURN WELLNESS CNT., 4030, 4TH FLOOR RENOVATIONS	GARY FELDMAN			FINAL COMPLETION		03/11/19	05/20/19	06/06/19	08/21/19	150,300	10,883
<a href="#">1900156</a>	UCA, 0223, SUITE 3700 RENOVATION	GARY FELDMAN			FINAL COMPLETION	03/01/19	05/01/19	03/15/19	06/21/19	08/30/19	230,000	39,025
<a href="#">1900183</a>	TUCKER CNT., 4546, PAINTING FOR GRAPHICS	GARY FELDMAN			FINAL COMPLETION		04/22/19	04/29/19	05/01/19	05/15/19	3,975	-1,245
<a href="#">1900222</a>	TUCKER CENTER, 4546, INTERNAL GUTTER REPAIR	GARY FELDMAN			CONSTRUCTION	06/10/19	08/12/19		12/09/19	03/31/20	117,000	5,550
<a href="#">1900223</a>	TUCKER CENTER, 4546, REPLACE WATER LINE	GARY FELDMAN			FINAL COMPLETION	05/20/19	08/01/19	08/26/19		12/31/20	77,610	800
<a href="#">1900224</a>	TUCKER CENTER, 4546, COOLER/FREEZER HOOK UP	GARY FELDMAN			PROJECT CLOSEOUT	05/17/19	08/12/19		09/09/19	12/30/20	0	0
<a href="#">1900241</a>	LONGMIRE BLDG., 0072, BASEMENT RENOVATION	GARY FELDMAN			DESIGN		01/27/20	02/06/20	05/29/20	08/10/20	240,000	227,482
<a href="#">2000014</a>	ENGINEERING BLDG. A, 0577, MAGNETIC DOOR LOCKS	GARY FELDMAN			CONSTRUCTION			08/26/19	10/22/19	12/30/20	79,367	22,547
<a href="#">2000015</a>	ENGINEERING BLDG., A 0577, GAS CYLINDER STORAGE	GARY FELDMAN			DESIGN		10/31/19	11/07/19	11/08/19	01/31/20	175,914	172,009
<a href="#">2000018</a>	HOUSEWRIGHT, 0054, 105 LIGHTING UPGRADE	GARY FELDMAN			BIDDING/GMP PREP	08/12/19	10/28/19	11/04/19	12/18/19	01/06/20	70,000	67,386
<a href="#">2000050</a>	KEEN, 0041, HVAC REPLACEMENT	GARY FELDMAN			IN-HOUSE DESIGN						0	0
<b>TOTALS FOR PM:</b>											<b>30,081,569</b>	<b>16,814,564</b>
<a href="#">1527500</a>	IRCB, 0870, INTERDISCIPLINARY RES. & COMM. BUILDING	MARY JO SPECTOR	WAI	WTC	FUNDING HOLD	04/01/15	04/01/19	07/01/20			88,000,000	83,070,930
<a href="#">1700264</a>	BRF, 0009, LAB ANIMAL MONITOR & EXT. DR. REPLACEMT.	MARY JO SPECTOR	AE		CONSTRUCTION	03/24/17	11/01/18				108,639	21,934
<a href="#">1800057</a>	ENG. B, 0527, CONCRETE MIXING LAB	MARY JO SPECTOR	DAI	RIP	FINAL COMPLETION	11/01/17	10/10/18		06/03/19	09/17/19	187,592	-1,000
<a href="#">1800096</a>	MARINE LAB - ADMIN, 0462, SIDEWALK REPLACEMENT	MARY JO SPECTOR	DAI	RIP	WARRANTY	06/01/18	09/14/18	01/25/19	02/01/19	03/22/19	38,000	554
<a href="#">1800120</a>	SANDELS., 0135, COLD ROOM	MARY JO SPECTOR	DAI	RIP	CONSTRUCTION	06/01/18	09/26/18	12/14/18	09/23/19	01/17/20	121,532	-107,426

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800132</a>	ENG. B, 0527, ROOM RENOV, CARPET & PAINT	MARY JO SPECTOR	DAI	RIP	WARRANTY	06/01/18	10/24/18		03/15/19	04/05/19	144,261	0
<a href="#">1800327</a>	SANDELS, 0135, RM 405 RENOVATION	MARY JO SPECTOR		AW	WARRANTY	05/18/18	07/31/18	08/24/18	08/31/18	01/11/19	429,343	0
<a href="#">1800401</a>	RESEARCH A & B, 0824/0825, TENANT RENOVATIONS	MARY JO SPECTOR	HAS	RC	FINAL COMPLETION	07/30/18	11/26/18	12/20/18	01/07/19	08/09/19	2,203,489	0
<a href="#">1826400</a>	HOFFMAN, 0035, FS 264, TEACHING LAB RENOVATIONS	MARY JO SPECTOR	HN	CH	CONSTRUCTION	11/01/17	08/10/18	11/02/18	04/01/19	12/18/20	13,200,000	188,915
<a href="#">1826410</a>	BIO ONE, 0039, FS-264, THIRD FLOOR RENOVATION	MARY JO SPECTOR	HN	CH	CONSTRUCTION	10/16/17	01/29/19	05/10/19	03/04/19	10/30/20	20,000,000	1,050,025
<a href="#">1826420</a>	ENGINEERING LAB, 0114, RENOVATIONS	MARY JO SPECTOR	AE	CH	PROGRAMMING						3,000,000	2,988,475
<a href="#">1900003</a>	MARINE LAB, 0408, ADA RAMP	MARY JO SPECTOR	FSU	RIP	FINAL COMPLETION	08/01/18	11/26/18	01/25/19	02/01/19	03/29/19	151,290	4,698
<a href="#">1900010</a>	MAG LAB, 0022, A342 UPGRADES	MARY JO SPECTOR	HN	AW	SUBST COMPLETION	10/01/18	01/18/19	03/14/19	03/04/19	05/28/19	213,460	14,914
<a href="#">1900018</a>	MAG LAB, 0022, C123A RENOVATION	MARY JO SPECTOR	HN	AW	WARRANTY	08/27/18	09/21/18	10/08/18	10/15/18	11/30/18	167,512	52,472
<a href="#">1900052</a>	LOVE BUILDING, 116, RENOVATION	MARY JO SPECTOR	HN	RIP	PROGRAMMING		05/01/20			03/29/21	2,000,000	400,000
<a href="#">1900053</a>	ROGERS BUILDING, 0036, RENOVATION	MARY JO SPECTOR	HN	MD	BIDDING/GMP PREP		09/20/19			07/31/20	2,000,000	221,590
<a href="#">1900081</a>	CSL, 4008, SLAB MODIFICATIONS	MARY JO SPECTOR	PAI		WARRANTY		01/25/19		05/06/19	06/10/19	20,995	0
<a href="#">1900086</a>	MARINE LAB, 0405, HURRICANE DAMAGE REPAIR	MARY JO SPECTOR		RIP	CONSTRUCTION				12/03/18	05/31/19	500,000	40,357
<a href="#">1900113</a>	CSL, 4008, 2502 & 4805 FUME HOOD INSTALL	MARY JO SPECTOR	AE		CONSTRUCTION	03/01/19	04/12/19		09/09/19	11/08/19	103,000	3,873
<a href="#">1900115</a>	MAG LAB, 0022, NEW MAGNET PIT ET AL	MARY JO SPECTOR			WARRANTY	12/14/18	01/18/19		03/18/19	06/04/19	68,144	0
<a href="#">1900120</a>	MARINE LAB, 2218, PAVILION	MARY JO SPECTOR		RIP	FINAL COMPLETION				02/22/19	03/29/19	10,211	0
<a href="#">1900150</a>	LOVE (0116), COLLINS (0042), AND ROGERS (0036) STUDY	MARY JO SPECTOR	HN		DESIGN	02/07/19					52,000	40
<a href="#">1900153</a>	MARINE LAB, 2200, PONTOON DOCK	MARY JO SPECTOR		RIP	WARRANTY				02/18/19	03/29/19	11,879	0
<a href="#">1900154</a>	MARINE LAB, 2219, NEW BOAT REPAIR SHED	MARY JO SPECTOR		RIP	WARRANTY				04/02/19	04/26/19	27,984	0
<a href="#">1900235</a>	MARINE LAB, 0462, BRIDGE HATCHERY & SEA WATER SYSTEM PHASE 1	MARY JO SPECTOR		RIP	CONSTRUCTION		10/18/19	11/21/19		01/24/20	550,000	136,483
<a href="#">1900236</a>	MARINE LAB-MAIN LAB BLDG, 0408, HATCHERY	MARY JO SPECTOR		RIP	DESIGN						2,000,000	1,934,858
<a href="#">1900243</a>	MARINE LAB-ADMIN BLDG, 0462, NEW ROAD SIGN	MARY JO SPECTOR	PINN		DESIGN						0	0
<a href="#">1927600</a>	CAPS, 0828, FS 276, NEW BUILDING	MARY JO SPECTOR	HN	AW	CONSTRUCTION	12/10/18	01/11/19	02/19/19	03/08/19	03/11/20	4,700,000	563,398
<a href="#">2000033</a>	MAG LAB, 0022, C108 RENOVATION	MARY JO SPECTOR			BIDDING/GMP PREP	09/09/19	11/08/19		01/16/20	04/01/20	300,000	24,940
<a href="#">2000037</a>	ROGERS BUILDING, 0036, ELEVATOR IMPROVEMENTS	MARY JO SPECTOR	HN	MD	DESIGN	10/07/19	11/22/19		12/20/19	04/06/20	450,000	60,931
TOTALS FOR PM:											140,759,331	90,670,962
<a href="#">1700221</a>	MAINTENANCE ALLOCATIONS FOR ELEVATOR REPAIRS	BILL LAMB			ACTIVE						89,450	0
<a href="#">1700225</a>	MAINTENANCE ALLOCATIONS FOR FIRE CODE CORRECTIONS	BILL LAMB			ACTIVE						74,986	0
<a href="#">1700228</a>	MAINTENANCE ALLOCATIONS FOR MAJOR ROOF REPAIR ONLY	BILL LAMB			ACTIVE						179,780	53,541
<a href="#">1700231</a>	ADA ALLOCATIONS FOR VARIOUS ADA IMPROVEMENTS	BILL LAMB			ACTIVE						250,000	165,904
<a href="#">1800306</a>	2017-2018 FIRE CODE CORRECTIONS	BILL LAMB			ACTIVE						88,327	0
<a href="#">1800319</a>	2017-2018 MAINTENANCE ALLOCATIONS FOR MAJOR ROOF REPAIR ONLY	BILL LAMB			ACTIVE						386,342	4,715
<a href="#">1800393</a>	MISC. RENOVATIONS PROVOST	BILL LAMB			FINANCIAL REVIEW						0	0
<a href="#">1800394</a>	MISC. KC RENOVATION PROJECTS	BILL LAMB			FINANCIAL REVIEW						0	0
<a href="#">1900111</a>	2018-19 MAINTENANCE ALLOCATIONS FOR CARPET REPLACEMENT	BILL LAMB			ACTIVE						10,000	10,000
<a href="#">1900169</a>	2018-2019 WALKWAY/EXTERIOR LIGHTING IMPROVEMENTS	BILL LAMB			ACTIVE						150,000	150,000
<a href="#">1900170</a>	2018-2019 MAINTENANCE ALLOCATIONS FOR EXTERNAL ASBESTOS ABATEMENT, SURVEYED BUILDINGS	BILL LAMB			ACTIVE						80,257	77,926

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1900171</a>	2017-2018 MAINTENANCE ALLOCATIONS FOR "A TEAM" ASBESTOS ABATEMENT	BILL LAMB			ACTIVE						46,072	0
<a href="#">1900172</a>	2018-2019 FIRE CODE CORRECTIONS	BILL LAMB			ACTIVE						100,000	39,204
<a href="#">1900173</a>	2018-2019 FIRE ALARM SYSTEM REPLACEMENT	BILL LAMB			ACTIVE						200,000	24,603
<a href="#">1900174</a>	2018-2019 GENERATOR/TRANSFER SWITCH REPAIR/REPLACEMENT	BILL LAMB			ACTIVE						40,000	40,000
<a href="#">1900177</a>	2018-2019 MAJOR ROOF REPAIR ONLY	BILL LAMB			ACTIVE						325,000	112,520
<a href="#">1900178</a>	2018-2019 HVAC EMERGENCY CAPITAL REPLACEMENT	BILL LAMB			ACTIVE						200,000	145,103
<a href="#">1900179</a>	2018-2019 ACCESS CONTROL	BILL LAMB			ACTIVE						0	0
<a href="#">1900180</a>	2018-19 ADA ALLOCATIONS FOR VARIOUS ADA IMPROVEMENTS	BILL LAMB			ACTIVE						250,000	250,000
<a href="#">2000055</a>	2019-20 DIRECTIVE MOVES	BILL LAMB			FINANCIAL REVIEW						0	0
TOTALS FOR PM:											2,470,214	1,073,516
<a href="#">1700053</a>	INFANT AND CHILDCARE FACILITY, 4033, RENOVATE BUILDING	DARREN LUCAS	HN	MD	WARRANTY		12/07/16	01/09/17	01/16/17	07/17/17	2,200,000	18,160
<a href="#">1700054</a>	BLACK STUDENT UNION, 4433, NEW CONSTRUCTION	DARREN LUCAS	GRC	MD	WARRANTY		12/12/16	01/16/18	01/17/17	11/10/17	2,815,983	108,902
<a href="#">1700105</a>	WEST CAMPUS LABYRINTH	DARREN LUCAS	GA	MD	WARRANTY	11/11/16	04/06/17	05/01/17	05/08/17	10/25/17	393,601	0
<a href="#">1700169</a>	PARKING GARAGE #1, 0070, AMAZON RENOVATION	DARREN LUCAS			WARRANTY					08/28/17	850	0
<a href="#">1700200</a>	MULTIDISCIPLINARY CENTER, 3403, RENOVATIONS	DARREN LUCAS	BKJ	AW	FINAL COMPLETION	06/05/17		10/05/17	09/21/17	01/12/18	1,583,964	0
<a href="#">1700206</a>	NORTHWEST CAMPUS STUDY	DARREN LUCAS	ALW		FINAL COMPLETION	01/06/17					299,631	0
<a href="#">1700280</a>	COLLEGIATE WAY RECONSTRUCTION.	DARREN LUCAS	GA		BIDDING/GMP PREP	03/07/17			05/07/18	08/06/18	1,230,000	370,057
<a href="#">1700282</a>	CONSTRUCT NEW TODDLER CENTER	DARREN LUCAS	HN	MD	SUBST COMPLETION	02/24/17	08/15/17	10/02/17	10/19/17	07/02/18	2,594,997	31,118
<a href="#">1800188</a>	TEMPORARY UPS FACILITY	DARREN LUCAS	HN	MD	WARRANTY	02/07/18	02/23/18	02/23/18		05/04/18	32,607	0
<a href="#">1826500</a>	CHIEFTAN WAY REALIGNMENT	DARREN LUCAS	ALW	CH	CONSTRUCTION		03/02/18	04/20/18	05/04/18		5,111,290	1,678,774
TOTALS FOR PM:											16,262,923	2,207,012
<a href="#">1700005</a>	CAMPUS WIDE, HEAT EXCHANGER REPLACEMENT	JAY LUEDECKE	FSU	WWGM	WARRANTY		12/09/16		03/16/18	06/27/18	283,142	0
<a href="#">1700008</a>	KING LIFE SCIENCES, 4007, VENTILATION IMPROVEMENTS	JAY LUEDECKE	PEG		FUNDING HOLD						0	0
<a href="#">1700009</a>	CHEMICAL SCIENCE LABORATORIES, 4008, STACK EXHAUST VELOCITY	JAY LUEDECKE	PEG	SIEM	CONSTRUCTION	12/15/17	08/23/18		09/20/18	03/27/20	100,000	42,878
<a href="#">1700019</a>	COLLEGE OF MEDICINE BUILDINGS 4001, 4002, 4003, BUILDING LIGHTING AND VENTILATION CONTROLS	JAY LUEDECKE	SIEM	SIEM	PROJECT CLOSEOUT			05/25/17	06/23/17	07/02/18	1,438,753	510,986
<a href="#">1700020</a>	PSYCHOLOGY BUILDINGS 4004, 4005, BUILDING LIGHTING AND VENTILATION CONTROLS	JAY LUEDECKE	SIEM	SIEM	PROJECT CLOSEOUT			05/25/17	09/29/17	11/30/18	750,000	15,685
<a href="#">1700029</a>	HVAC CNTRLS UPGRADE , DIFFENBAUGH (0002), WILLIAMS (0003), DODD (0004), JHNSON CNTRLS	JAY LUEDECKE	JC	JC	WARRANTY		03/31/17	04/27/17	07/10/17	06/07/18	1,967,766	0
<a href="#">1700181</a>	HARPE/JOHNSON BUILDING, 0121, REPLACE AC UNITS	JAY LUEDECKE	TE	MD	CONSTRUCTION	11/27/17	04/10/19	06/06/19	07/10/19	02/05/20	1,057,427	2,366
<a href="#">1700203</a>	LOVE BUILDING, 0116, ELECTRICAL SERVICE UPGRADE	JAY LUEDECKE	FSU	FSU	PROJECT CLOSEOUT		12/15/16		12/19/16	02/08/19	265,000	15,211
<a href="#">1700211</a>	LEACH CENTER, 0026, HVAC RETRO COMMISSIONING	JAY LUEDECKE	TE	SIEM	PROJECT CLOSEOUT	01/26/17	09/01/17	02/16/18	04/20/18	08/19/19	281,580	2,743
<a href="#">1700292</a>	CENTRAL UTILITIES PLANT, 0030, CHILLER REPLACEMENT	JAY LUEDECKE	AE	TRNE	PROJECT CLOSEOUT	11/01/17	12/04/17	05/18/18	08/02/18	06/07/19	8,013,466	64,430
<a href="#">1700300</a>	REZ ADMIN BLDG., 0280, UTILITIES UPGRADE	JAY LUEDECKE	TE	UEOT	WARRANTY	04/27/17	06/01/17	11/17/17	11/30/17	04/03/18	111,768	0
<a href="#">1700304</a>	CENTRAL UTIL PLANT, 0030, NE CAMPUS CABLE REPLACEMENT	JAY LUEDECKE	FSU	SCE	CONSTRUCTION		05/15/18	06/01/18	06/15/18	02/13/20	2,333,000	915
<a href="#">1700352</a>	DIRAC SCIENCE LIB., 0020, LIGHTING UPGRADE	JAY LUEDECKE	FSU	SCE	WARRANTY		05/18/18	07/12/18	07/18/18	08/17/18	11,546	0
<a href="#">1700356</a>	STEAM MANHOLE TOP REPLACEMENT, 3535 & 3536	JAY LUEDECKE	FSU	CH	WARRANTY		07/13/17	08/16/17	09/07/17	02/23/18	185,000	1,275

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800084</a>	RESEARCH FOUNDATION BLDG. B, 0825, AHU #3 DAMPERS	JAY LUEDECKE	TE	KBSM	PROJECT CLOSEOUT	12/05/17	01/05/18	03/14/18	04/06/18	06/13/18	15,616	0
<a href="#">1800145</a>	MAG LAB, 0022, HVAC CONTROLS UPGRADE	JAY LUEDECKE	SIEM	SIEM	WARRANTY		10/25/17	10/25/17	11/27/17	06/22/18	188,821	0
<a href="#">1800185</a>	DC MAGNET BLDG., 0069, ELECTRICAL UPGRADE	JAY LUEDECKE	MFE	SAA	PROJECT CLOSEOUT	06/06/18	08/31/18	09/14/18	09/17/18	12/14/18	285,514	36,994
<a href="#">1800236</a>	MENDENHALL BLDG. A, 0077, REPLACE AHU 4	JAY LUEDECKE	FSU	BBS	PROJECT CLOSEOUT		03/21/18	05/25/18	06/15/18	09/19/18	65,000	1,879
<a href="#">1800291</a>	DC MAGNET BLDG., 0069, REPLACE SWITCHGEAR GS AND US4	JAY LUEDECKE	FSU	GE	SUBST COMPLETION			05/25/18	06/06/18	12/21/19	1,288,742	30,932
<a href="#">1800361</a>	MAG LAB, 0069, CHILLER REPLACEMENT	JAY LUEDECKE	TRNE	TRNE	PROJECT CLOSEOUT			05/22/18	06/13/18	02/08/19	3,182,788	20,795
<a href="#">1800373</a>	E&G/RESEARCH BAS MIGRATION	JAY LUEDECKE	SIEM	SIEM	PROJECT CLOSEOUT			05/30/18	06/01/18	08/05/19	1,926,516	32,747
<a href="#">1800377</a>	CARNAGHI BLDG., 4500, ELECTRICAL UPGRADES	JAY LUEDECKE	FSU	RTE	WARRANTY		10/31/18	11/06/18	11/09/18	01/04/19	5,905	0
<a href="#">1800395</a>	CUP,0030, EXTERIOR LIGHTING UPGRADE	JAY LUEDECKE	SIEM	SIEM	SUBST COMPLETION			10/16/18	12/20/18	09/27/19	2,181,097	100,221
<a href="#">1800399</a>	PRESIDENT'S HOUSE GENERATOR	JAY LUEDECKE	TE		PROJECT CLOSEOUT	08/10/18	04/02/19	05/09/19	05/14/19	08/29/19	171,500	385
<a href="#">1800403</a>	KASHA LAB, 0146, RETRO COMMISSION	JAY LUEDECKE	SIEM	SIEM	SUBST COMPLETION			06/25/18	06/29/18	11/29/19	316,900	100,000
<a href="#">1900013</a>	CARRAWAY BLDG., 0113, AHU 3	JAY LUEDECKE	FSU	WWGM	PROJECT CLOSEOUT		10/22/18	11/06/18	11/26/18	04/03/19	135,000	8,636
<a href="#">1900022</a>	DIFFENBAUGH, 0002, ELECTRICAL UPGRADES	JAY LUEDECKE	FSU	GE	FINAL COMPLETION			11/28/18	11/30/18	08/26/19	200,000	64,784
<a href="#">1900035</a>	POSTAL/RECEIVING, 0469, ELECTRICAL SERVICE UPGRADE	JAY LUEDECKE	FSU	SCE	PROJECT CLOSEOUT		08/24/18	08/27/18	08/28/18	10/09/18	45,488	1,044
<a href="#">1900063</a>	NHMFL, 0069, US3 SWITCHGEAR UPGRADE	JAY LUEDECKE	GE		SUBST COMPLETION	12/12/18	02/22/19	03/11/19	03/19/19	12/21/19	2,438,000	3,585
<a href="#">1900064</a>	NHMFL, 0069, REPLACE 500KW GENSET	JAY LUEDECKE	TE		DESIGN	11/15/19	01/29/20	03/18/20	04/09/20	11/19/20	20,000	9,043
<a href="#">1900065</a>	NHMFL, 0069, NETWORK UPGRADES	JAY LUEDECKE	IITS	IITS	DESIGN		01/10/20	02/14/20	02/19/20	08/28/20	1,000,000	956,760
<a href="#">1900075</a>	DITTMER CHEMISTRY LAB, 0038, AHU REPLACEMENT	JAY LUEDECKE	AE		DESIGN	05/08/19	05/21/20	06/03/20	06/12/20	09/02/20	1,000,000	960,760
<a href="#">1900076</a>	CAMPUS WIDE, UPGRADE OMRON CONTROLLERS	JAY LUEDECKE	TKE	TKE	CONSTRUCTION			09/14/18	10/19/18	05/07/20	500,000	24,231
<a href="#">1900077</a>	LAW ROTUNDA, 0048, AHU 3&4 REPLACEMENT	JAY LUEDECKE	FSU	BBS	PROJECT CLOSEOUT		04/12/19	04/26/19	05/02/19	08/19/19	117,000	11,618
<a href="#">1900087</a>	LAW LIBRARY, 0047, ELECTRICAL UPGRADES	JAY LUEDECKE	FSU	GE	PROJECT CLOSEOUT			11/28/18	11/30/18	03/29/19	150,000	83,656
<a href="#">1900088</a>	KEEN BLDG, 0041, ELECTRICAL UPGRADE	JAY LUEDECKE	FSU	GE	CONSTRUCTION			05/15/19	07/10/19	06/28/20	124,317	1,218
<a href="#">1900089</a>	SHAW BLDG., 0011, ELECTRICAL UPGRADE	JAY LUEDECKE	FSU	GE	PROJECT CLOSEOUT			05/15/19	07/10/19	03/20/20	102,293	3,756
<a href="#">1900090</a>	COLLINS RESEARCH BLDG, 0042, ELECTRICAL UPGRADE	JAY LUEDECKE			CONSTRUCTION			05/15/19	07/10/19	05/08/20	183,648	2,611
<a href="#">1900091</a>	DITTMER CHEMISTRY LAB, 0038, ELECTRICAL UPGRADE	JAY LUEDECKE	FSU	GE	CONSTRUCTION			05/15/19	07/10/19	05/08/20	269,732	1,500
<a href="#">1900092</a>	DUXBURY HALL, 0040, ELECTRICAL UPGRADE	JAY LUEDECKE	FSU	GE	SUBST COMPLETION			05/15/19	07/10/19	01/06/20	101,123	1,821
<a href="#">1900093</a>	FINE ARTS BLDG, 0007, ELECTRICAL UPGRADE	JAY LUEDECKE	FSU	GE	CONSTRUCTION			05/15/19	07/10/19	06/28/20	128,617	3,756
<a href="#">1900108</a>	BELLAMY BLDG., 0008, ELEVATOR UPGRADES	JAY LUEDECKE	TKE	TKE	CONSTRUCTION			01/31/19	02/11/19	08/28/20	850,000	16,405
<a href="#">1900147</a>	REZ ADMIN. BLDG., 0280, ORNAMENTAL LIGHTING	JAY LUEDECKE	COT	COT	WARRANTY			03/12/19	03/27/19	06/05/19	33,030	0
<a href="#">1900232</a>	HARPE-JOHNSON BLDG., 0121, VARIOUS UPGRADES	JAY LUEDECKE	HN	MD	CONSTRUCTION	06/28/19	11/15/19	12/12/19	12/19/19	07/30/20	2,000,000	186,366
<a href="#">2000062</a>	MAGLAB PRIMARY ELECTRICAL SERVICE EXPANSION	JAY LUEDECKE	GE		DESIGN	04/16/20					100,000	23,864
TOTALS FOR PM:											35,925,097	3,345,857
<a href="#">1700316</a>	CHEMISTRY BUILDING 4008, RE-ROOF	KENT MALIK	GRC	MD	CONSTRUCTION	07/30/18	09/28/18	10/30/18	10/30/18	03/30/20	2,200,764	93,614
<a href="#">1700354</a>	DIFFENBAUGH, 0002, FIRE ALARM SYSTEM REPLACEMENT	KENT MALIK	MFE	JC	CONSTRUCTION	04/12/18	09/17/18	10/08/18	10/12/18	02/28/20	376,493	11,006
<a href="#">1800081</a>	HARPE/JOHNSON BLDG., 0121, 214 CEILING REPLACEMENT	KENT MALIK	BFBA	SBS	WARRANTY	05/09/18	08/13/18	05/09/18	08/13/18	10/30/18	12,024	0
<a href="#">1800082</a>	CAROTHERS HALL, 0055, 101-106 RECARPET	KENT MALIK	BFBA	SBS	WARRANTY	05/09/18	06/25/18	05/09/18	07/30/18	07/30/19	135,128	0
<a href="#">1800092</a>	STONE BLDG., 0050, 3302 RENOVATION	KENT MALIK	BFBA	SBS	WARRANTY	05/09/18		05/09/18	07/25/18	01/30/19	40,879	0
<a href="#">1800093</a>	STONE BLDG., 0050, 1208 RENOVATION	KENT MALIK	BFBA	SBS	PROJECT CLOSEOUT	05/09/18	08/01/18	05/09/18	10/30/18	06/28/19	292,422	18,767
<a href="#">1800109</a>	DIRAC SCIENCE LIBRARY, 0020, UPDATE DOOR LOCKS	KENT MALIK	IITS	IITS	WARRANTY	04/05/18	04/05/18	04/05/18	04/20/18	05/31/18	21,357	0



PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800154</a>	LAW - AUSLEY, 0205, FLOOR REPLACEMENT	KENT MALIK	MLDA	RIP	WARRANTY	01/30/18	02/28/18	03/28/18	03/28/18	08/13/18	123,021	0
<a href="#">1800343</a>	ROVETTA BLDG. A, 0023, GOLF CART STORAGE	KENT MALIK	FSU	MAMS	PROJECT CLOSEOUT	07/12/18	11/13/18	11/20/18	12/03/18	04/30/19	26,184	0
<a href="#">1800344</a>	WILLIAMS BLDG., 0003, RM 222 & 437A RENOVATION	KENT MALIK	FSU	MAMS	WARRANTY	07/19/18	09/28/18		02/01/19	05/01/19	92,117	0
<a href="#">1800348</a>	DC MAGNET BLDG., 0069, REROOF	KENT MALIK	HN	AW	SUBST COMPLETION	05/18/18	07/30/18	06/08/18	09/19/18	10/30/19	1,500,000	139,770
<a href="#">1800353</a>	MARINE LAB - ADP/BOATING, 0406, WATER WELL/ ELECTRICAL UPGRADES	KENT MALIK	FSU	CES	WARRANTY	05/16/18	06/15/18	06/15/18	06/15/18	10/30/18	5,396	0
<a href="#">1800366</a>	BASKETBALL TRAINING FAC., 0819, WOMEN'S BB SUITE 3RD FL	KENT MALIK	HN	MAMS	WARRANTY	07/20/18	09/28/18	10/15/18	10/22/18	11/30/18	33,022	0
<a href="#">1800372</a>	TANNER HALL, 0076, ROOFING	KENT MALIK	MLDA	OWC	CONSTRUCTION	08/23/18	10/19/18	12/19/18	12/28/18	10/30/19	1,003,000	181,047
<a href="#">1900031</a>	KING LIFE SCIENCE, 4007, ROOF REPAIR	KENT MALIK	BKJ	MD	DESIGN	11/01/19	01/01/20	03/30/20	04/01/20	01/01/21	264,790	101,023
<a href="#">1900099</a>	P.C. CAMPUS HURRICANE RECOVERY	KENT MALIK	BFBA	ASC	SUBST COMPLETION	11/15/18	12/07/18	01/07/19	01/07/19	01/30/20	2,287,299	0
<a href="#">1900106</a>	MONTGOMERY, 00252, ROOF REPLACEMENT	KENT MALIK	FSU		DESIGN	01/15/19	09/20/19	11/08/19	11/29/19	03/30/20	450,000	448,850
<a href="#">1900137</a>	STONE BLDG., 0050, EPLS/OASIS SUITE RENOVATIONS	KENT MALIK	FSU	MAMS	PROJECT CLOSEOUT	03/04/19	03/15/19	04/05/19	04/10/19	07/30/19	118,031	1,586
<a href="#">1900141</a>	COM-RESEARCH BLDG., 4002, FLAT ROOF REPLACEMENT	KENT MALIK	GRC		DESIGN	01/03/20	02/28/20	03/31/20	03/31/20	12/30/21	2,500,000	2,494,453
<a href="#">1900144</a>	LAW ROTUNDA, 0048, WOOD FLOOR REPLACEMENT	KENT MALIK	FSU	RIP	PROJECT CLOSEOUT	02/18/19	05/15/19	05/30/19	05/30/19	08/30/19	185,000	2,423
<a href="#">1900184</a>	COM-THRASHER BLDG., 4001, ROOF REPAIRS	KENT MALIK	GRC		SCOPE DEVELOPMENT						0	0
<a href="#">1900199</a>	CHEMISTRY BUILDING, 4008, ENVELOPE REPAIRS	KENT MALIK	GRC	MD	DESIGN	12/30/20	03/30/20	04/30/20	06/30/20	01/01/21	999,999	960,980
<a href="#">2000009</a>	CAWTHON HALL, 0085, COURTYARD WATER INTRUSION	KENT MALIK	GRC	MD	DESIGN	11/15/19	01/31/20	02/17/20	03/02/20	06/30/20	450,000	399,330
<a href="#">2000026</a>	STROZIER, 0134, ENVELOPE SEALING & CAULKING	KENT MALIK	GRC	MD	FINANCIAL REVIEW	01/30/20	03/30/20	04/30/20	04/30/20	06/30/20	750,000	750,000
<a href="#">2000038</a>	FSU RESEARCH COMPLEX, 3402, ROOF REPLACEMENT	KENT MALIK	MLDA		DESIGN	12/20/19	01/30/20			05/29/20	500,000	452,822
<a href="#">2000047</a>	PANAMA CITY CAMPUS ROOF DESIGNS	KENT MALIK	BFBA		FINANCIAL REVIEW	01/10/20	02/28/20	03/20/20	03/30/20	07/31/20	250,000	250,000
<a href="#">2000064</a>	UNIVERSITY CENTER (A,B,&C), SPEAKER STROBE REPLACEMENT	KENT MALIK		SIEM	CONSTRUCTION	01/16/20	01/31/20	01/31/20	02/14/20	05/29/20	250,000	31,318
<a href="#">2000065</a>	CAMPUS WIDE FIRE PANEL UPGRADES	KENT MALIK		JC	CONSTRUCTION			01/30/20	02/10/20	04/30/20	75,000	75,000
<a href="#">2000067</a>	FAMU-FSU ENGINEERING BLDG. B, 0527, ROOF IMPROVEMENTS	KENT MALIK			PM ASSIGNMENT						0	0
<a href="#">2000068</a>	P.C. CAMPUS ROOF IMPROVEMENTS	KENT MALIK			PM ASSIGNMENT						0	0
<b>TOTALS FOR PM:</b>											<b>14,941,925</b>	<b>6,411,989</b>
<a href="#">1700107</a>	KELLOGG BUILDING, 0006, KELLOGG BUILDING IMPROVEMENTS & PROGRAM	BIFF QUARLES	ALW		PROGRAMMING						91,765	970
<a href="#">1700182</a>	JIM MORAN BUILDING, 2021, RENOVATION	BIFF QUARLES	ALW	CCC	PROJECT CLOSEOUT	11/01/16	12/23/16	01/12/17	01/13/17	01/19/18	8,228,726	13,864
<a href="#">1700274</a>	TECHNOLOGY SERVICES BUILDING, 0860, BUILDING RENOVATION	BIFF QUARLES	GRC	AW	SUBST COMPLETION	05/05/17	03/30/18	02/06/18	02/13/18	06/07/19	9,107,118	793,555
<a href="#">1700336</a>	INTERDISCIPLINARY HEALTH CLINIC, 8052, FSU PRIMARY CARE & BEHAVIORAL HEALTH CENTER (COM CLINIC)	BIFF QUARLES	DAI	CH	SUBST COMPLETION	09/22/17	07/06/18	07/26/18	08/03/18	04/29/19	3,356,012	74,024
<a href="#">1800088</a>	SHAW (MAIN CAMPUS) , 0011, CARPET & PAINT	BIFF QUARLES	GRC	AW	PROJECT CLOSEOUT	10/03/17	04/27/18	05/09/18	05/30/18	08/10/18	122,570	0
<a href="#">1800172</a>	SHAW (MAIN CAMPUS), 0011, RENOVATION	BIFF QUARLES	GRC	AW	PROJECT CLOSEOUT	02/01/18	04/27/18	05/23/18	06/06/18	01/04/19	990,762	53,167
<a href="#">1800323</a>	LAW SCH. ADVOCACY CNT., 4040, SIDEWALK AND SCULPTURE FOUNDATION	BIFF QUARLES	GA	SAA	FUNDING HOLD		09/28/18		10/17/18	12/12/18	60,000	51,780
<a href="#">1800332</a>	SLIGER, 0804, DATA CENTER RENOVATION	BIFF QUARLES	GRC	AW	FUNDING HOLD	06/13/18	10/04/18	08/01/18	11/07/18	03/22/19	2,341,000	1,346,342
<a href="#">1900032</a>	SANDELS, 0135, SUITE 242 RENOVATION	BIFF QUARLES	PINN		PROJECT CLOSEOUT	11/28/18	01/25/19	02/19/19	02/26/19	05/17/19	203,050	0
<a href="#">1900142</a>	COM-PEADEN AUDITORIUM, 4003, GARDEN AREA RENOVATIONS	BIFF QUARLES			DESIGN	10/01/19	11/15/19	01/06/20	04/10/20	05/08/20	95,000	93,500
<a href="#">1900176</a>	MORCOM, 0008, MASTER PLAN & PROPOSED BUILDING	BIFF QUARLES	BFBA		PROJECT CLOSEOUT						27,950	0
<a href="#">1900216</a>	SHAW BLDG., 0011, EMERGENCY GENSET REPLACEMENT	BIFF QUARLES	H2		DESIGN	07/01/19	11/01/19	11/22/19	12/06/19	06/05/20	880,058	816,080

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1900225</a>	UCC, 0225, SUITE 4100 DOOR REPLACEMENT	BIFF QUARLES			HOLD- AWAITING FUNDS						0	0
<a href="#">2000017</a>	SANDELS, 0135, 337 RENOVATION	BIFF QUARLES	PINN		BIDDING/GMP PREP		11/13/19		01/17/20	04/03/20	98,427	11,883
<a href="#">2000032</a>	JOHNSTON BLDG., 0017, 2022 RENOVATION	BIFF QUARLES	PINN		PM ASSIGNMENT						0	0
<a href="#">2000035</a>	HIPPA DOORS & SOUNDMASKING, 8052, FSU PRIMARY CARE & BEHAVIOR HEALTH CENTER	BIFF QUARLES	DAI		BIDDING/GMP PREP		10/03/19	10/25/19	11/01/19	01/10/20	60,000	2,799
<a href="#">2000052</a>	JOHNSTON BLDG., 0017, RM. 2020 RENOVATION	BIFF QUARLES			PM ASSIGNMENT						0	0
<a href="#">2000053</a>	KELLOGG RESEARCH BLDG., 0041, 2ND & 4TH FLOOR FINISHES	BIFF QUARLES			PM ASSIGNMENT						0	0
<a href="#">2000060</a>	MORCOM AQUATICS CENTER, 8008, DIVE TOWER	BIFF QUARLES	PAI		PLANNING						27,959	1,779
<a href="#">2000208</a>	KELLOGG, 0006, BUILDING RENOVATION & EXPANSION	BIFF QUARLES			HOLD- AWAITING FUNDS						7,000,000	7,000,000
TOTALS FOR PM:											32,690,396	10,259,742
<a href="#">1700070</a>	ALUMNI, 0465, CELEBRATION HALL STUDY	LARRY RUBIN	ALW		DESIGN						25,000	240
<a href="#">1700082</a>	NWRDC STRUCTURAL STUDY	LARRY RUBIN	DSGA		DESIGN						19,984	0
<a href="#">1700103</a>	STUDENT HOUSING NEEDS ASSESSMENT	LARRY RUBIN			ENTERED						0	0
<a href="#">1700334</a>	ASOLO CTR FOR PERFORMING ARTS, 0450, REPLACE HVAC SYSTEMS	LARRY RUBIN	EMI	WAS	CONSTRUCTION					08/01/18	2,615,000	582,456
<a href="#">1800042</a>	FSUS, 2010, AUDITORIUM & STEAM BUILDING STUDY	LARRY RUBIN			DESIGN						14,830	0
<a href="#">1800048</a>	THAGARD BLDG, 0028, FOURTH FLOOR RENOVATIONS	LARRY RUBIN			CONSTRUCTION	09/20/17					1,650,000	797,187
<a href="#">1800162</a>	THAGARD BLDG., 0028, RM 302 RENOVATION	LARRY RUBIN			PM ASSIGNMENT						0	0
<a href="#">1800294</a>	CA'D'ZAN, MUSEUM OF ART, CIRCUS MUSEUM CRITICAL DEFERRED MAINTENANCE AND RINGLING STORM WATER SYSTEM	LARRY RUBIN			PM ASSIGNMENT						0	0
<a href="#">1800296</a>	MUSEUM OF ART CRITICAL DEFERRED MAINTENANCE	LARRY RUBIN			HOLD						0	0
<a href="#">1800297</a>	RINGLING CIRCUS MUSEUM CRITICAL DEFERRED MAINTENANCE	LARRY RUBIN			HOLD						0	0
<a href="#">1800298</a>	RINGLING STORM WATER SYSTEM	LARRY RUBIN			HOLD						0	0
<a href="#">1800335</a>	RINGLING PARKING LOT LIGHTING	LARRY RUBIN			ENTERED						0	0
<a href="#">1829900</a>	CIRCUS MUSEUM, RENOV & EXPAN, PH 3	LARRY RUBIN			SCOPE DEVELOPMENT						0	0
<a href="#">1900248</a>	SARASOTA REG MED FAC, 6010, RENOVATE NEW SPACE	LARRY RUBIN			ENTERED						0	0
TOTALS FOR PM:											4,324,814	1,379,883
<a href="#">1700066</a>	MENDENHALL A, 0077, SUITE 125 RENOVATION	JUSTIN SHAFER	FSU	CBI	PROJECT CLOSEOUT	01/03/17	10/01/18	11/09/18	12/17/18	03/01/19	442,413	32,624
<a href="#">1700288</a>	DON VELLER GOLF COURSE , G018, COURSE RENOVATION	JUSTIN SHAFER	CH	CH	SUBST COMPLETION	10/23/17	03/01/18	07/23/18	09/03/18	10/01/19	9,566,306	-23,427
<a href="#">1700327</a>	KUERSTEINER MUSIC BLDG., 0089, 042A SOUND PROOFING	JUSTIN SHAFER	FSU	OMNIC	PROJECT CLOSEOUT	12/17/18	05/31/19	06/14/19	06/21/19	08/09/19	39,809	1,227
<a href="#">1800104</a>	ART TEACHING LAB, 0438, ROOF LEAKS RM 104/105	JUSTIN SHAFER	FSU	FSU	PROJECT CLOSEOUT		05/07/18	05/25/18	06/04/18	02/01/19	64,393	13,092
<a href="#">1800181</a>	PG #1, 0070, RETAIL DINING RENOVATION	JUSTIN SHAFER	GRC	CBI	PROJECT CLOSEOUT	01/29/18	03/30/18	04/13/18	06/15/18	09/21/18	1,677,000	6,218
<a href="#">1800203</a>	JOHNSTON ANNEX , 4029, FOOD TRUCK ELECTRICAL UPGRADES	JUSTIN SHAFER	MFE	RTE	PROJECT CLOSEOUT	03/09/18	03/30/18	04/06/18	06/22/18	08/31/18	86,450	0
<a href="#">1800210</a>	SALLEY HALL, 0046,HVAC HEAT EXCHANGER REPLACEMENT	JUSTIN SHAFER	TE	OMNIC	PROJECT CLOSEOUT	02/09/18	04/06/18	09/14/18	11/01/18	01/02/19	386,435	0
<a href="#">1800233</a>	HONORS SCHOLARS & FELLOWS, 4029, 4 RIVERS BBQ	JUSTIN SHAFER	HAS	MD	PROJECT CLOSEOUT	02/23/18	03/30/18	04/13/18	04/16/18	06/25/18	79,644	12,315
<a href="#">1800243</a>	DODD HALL, 0004, M05 RENOVATION	JUSTIN SHAFER	FSU		PROJECT CLOSEOUT	06/01/18	07/27/18	08/03/18	08/10/18	09/14/18	57,058	0
<a href="#">1800274</a>	CHIEFTAN GREEN APARTMENTS, 4070, ABATE AND DEMO	JUSTIN SHAFER			PROJECT CLOSEOUT			08/31/18	09/13/19	12/14/18	110,000	18,318
<a href="#">1800340</a>	DEGRAFF HALL WEST, 4024, DUCT CLEANING/ SHOWER REPAIRS	JUSTIN SHAFER	BKJ	MD	PROJECT CLOSEOUT	05/04/18	01/11/19	03/01/19	04/15/19	08/16/19	1,999,990	1,489

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET
<a href="#">1800341</a>	DEGRAFF HALL WEST, 4024, ENVELOPE/ROOF REPAIRS	JUSTIN SHAFER	BKJ	MD	PROJECT CLOSEOUT	05/04/18	12/28/18	04/05/19	04/15/19	08/16/19	540,000	45,595
<a href="#">1800356</a>	CAROTHERS HALL, 0055, PAINT AND CARPET	JUSTIN SHAFER		GCP	PROJECT CLOSEOUT			06/15/18	06/22/18	08/03/18	150,000	4,441
<a href="#">1800371</a>	UCD, 0226, HYDROTHERAPY AREA	JUSTIN SHAFER	GRC	CH	CONSTRUCTION	07/20/18	08/31/18	11/02/18	11/12/18	11/29/19	750,000	714,108
<a href="#">1800376</a>	MENDENHALL BLDG. A, 0077, LIFE SAFETY & 114 CONF RM UPGRADE	JUSTIN SHAFER	PINN	CBI	PROJECT CLOSEOUT	10/31/18	11/23/18	12/03/18	12/07/18	02/14/20	150,000	134,328
<a href="#">1800402</a>	MODULAR BUILDING - IN PLANT OFFICE	JUSTIN SHAFER			CONSTRUCTION			09/14/18	09/28/18	12/27/19	86,500	1,280
<a href="#">1900059</a>	EINSTEIN, 0141, WALK IN COOLER INSTALL	JUSTIN SHAFER	GA		PROJECT CLOSEOUT	01/03/19	01/18/19	01/25/19	01/28/19	05/10/19	55,000	2,137
<a href="#">1900060</a>	STROZIER LIBRARY, 0134, STARBUCKS REFRESH	JUSTIN SHAFER	ALW	RIP	SUBST COMPLETION	01/28/19	04/05/19	04/19/19	04/26/19	08/02/19	350,000	2,856
<a href="#">1900061</a>	HONORS SCHOLARS&FELLOWS, 4029, CHICK-FIL-A REFRESH	JUSTIN SHAFER			SCOPE DEVELOPMENT						0	0
<a href="#">1900067</a>	CARNAGHI ARTS, 4500, 1604 RENOVATION	JUSTIN SHAFER	FSU		PROJECT CLOSEOUT			02/18/19	03/01/19	05/03/19	5,000	1,277
<a href="#">1900072</a>	SALLEY HALL, 0046, FLOORING & PAINTING	JUSTIN SHAFER		CBI	PROJECT CLOSEOUT			01/31/19	02/04/19	06/21/19	1,475,000	110,740
<a href="#">1900102</a>	BRYAN HALL, 0014, RENOVATION	JUSTIN SHAFER	GRC	CH	SUBST COMPLETION	11/06/18	01/04/19	03/01/19	03/04/19	08/16/19	684,760	24,251
<a href="#">1900103</a>	WILDWOOD HALL 2, 4021, LAUNDRY RM RENOVATION	JUSTIN SHAFER	BKJ		PROJECT CLOSEOUT	01/02/19	03/01/19	03/15/19	03/29/19	05/03/19	98,000	3,436
<a href="#">1900109</a>	STROZIER LIBRARY, 0134, 314G CARPET REPLACEMENT	JUSTIN SHAFER			PROJECT CLOSEOUT			12/03/18	01/11/19	03/01/19	5,867	0
<a href="#">1900114</a>	DUNLAP SUCCESS CNT., 4011, CARPET REPLACEMENT	JUSTIN SHAFER			PROJECT CLOSEOUT			01/28/19	03/15/19	12/20/19	6,751	0
<a href="#">1900118</a>	UCA, 0223, VERIZON UPGRADES	JUSTIN SHAFER			TRACKING						0	0
<a href="#">1900119</a>	JENNIE MURPHREE HALL, 0012, BASEMENT RENOVATION	JUSTIN SHAFER	GRC	MD	SUBST COMPLETION	02/22/19	08/23/19	09/06/19	09/13/19	01/31/20	523,000	8,360
<a href="#">1900122</a>	FARM-ANIMAL PEN, 0068, REMOVAL FSU FARM BLDGS.	JUSTIN SHAFER			DESIGN			02/15/19	02/18/19	05/31/19	150,000	129,955
<a href="#">1900125</a>	DEGRAFF HALL EAST, 4023, COMMON AREA FLOORING REPLACEMENT	JUSTIN SHAFER			SUBST COMPLETION			02/22/19	03/01/19	07/05/19	365,000	2,740
<a href="#">1900127</a>	GILCHRIST HALL, 0016, SUB GRADE WATER INTRUSION	JUSTIN SHAFER		CH	DESIGN			01/10/19	01/31/19	02/08/19	25,097	0
<a href="#">1900128</a>	BRYAN HALL, 0014, MECHANICAL RENOVATION	JUSTIN SHAFER	GRC	CH	DESIGN	01/25/19	05/31/19	11/01/19	02/28/20	08/14/20	1,700,000	1,643,850
<a href="#">1900133</a>	MIDDLETON GOLF CNT., 0062, ENVELOP RENOVATION	JUSTIN SHAFER	ALW	CH	CONSTRUCTION	01/22/19	04/05/19	04/19/19	05/03/19	09/06/19	740,736	34,236
<a href="#">1900140</a>	WESTSIDE COURTS PAVILION, 4446, FITNESS COURT	JUSTIN SHAFER	GA		SUBST COMPLETION	02/13/19	03/01/19	03/15/19	03/22/19	04/05/19	282,030	9,220
<a href="#">1900151</a>	DODD HALL, 0004, POWER FOR COMMUNICATIONS	JUSTIN SHAFER	MFE		DESIGN	04/05/19	05/03/19	05/17/19	05/24/19	07/12/19	40,000	-18,941
<a href="#">1900152</a>	LONGMIRE BLDG., 0072, CONDUIT INSTALL	JUSTIN SHAFER	MFE		DESIGN	04/05/19	05/03/19	05/10/19	05/17/19	07/19/19	80,000	3,881
<a href="#">1900160</a>	BROWARD HALL, 0015, SHOWER RENOVATIONS	JUSTIN SHAFER	GRC		DESIGN	02/25/19	10/25/19	02/21/20	04/24/20	08/07/20	1,000,000	989,170
<a href="#">1900162</a>	GILCHRIST HALL, 0016, SHOWER RENOVATIONS	JUSTIN SHAFER	GRC		DESIGN	03/01/19	10/04/19	01/31/20	04/03/20	08/07/20	1,000,000	986,085
<a href="#">1900166</a>	JOHNSTON BLDG., 0017, ADA DOOR OPENER	JUSTIN SHAFER			PROJECT CLOSEOUT				03/15/19	03/22/19	4,500	475
<a href="#">1900194</a>	DIFFENBAUGH BLDG., 0002, SUITE 001 RENOVATION	JUSTIN SHAFER			PROJECT CLOSEOUT	03/01/19	04/01/19	05/15/19	05/31/19	08/02/19	8,000	556
<a href="#">1900203</a>	SALLEY HALL, 0046, AIR HANDLER REPLACEMENT	JUSTIN SHAFER	TE		CONSTRUCTION	05/17/19	06/28/19	07/12/19	07/15/19	01/03/20	300,000	108,500
<a href="#">1900214</a>	SALLEY HALL, 0046, STRUCTURAL EVALUATION WEST STAIRWAY	JUSTIN SHAFER	PAI		DESIGN	05/27/19				06/28/19	5,000	1,217
<a href="#">1900226</a>	DORMAN HALL, 4060, EXTERNAL WASH	JUSTIN SHAFER		RC	SUBST COMPLETION			07/01/19	07/05/19	08/09/19	60,000	2,215
<a href="#">1900228</a>	SEMINOLE DINING SERVICES., 0445, DEMOLITION	JUSTIN SHAFER			CONSTRUCTION			06/28/19	06/28/19	11/29/19	150,000	117,750
<a href="#">1900251</a>	DIRAC SCIENCE LIB, 0020, RETAINING WALL	JUSTIN SHAFER			PM ASSIGNMENT						0	0
<a href="#">2000002</a>	STROZIER LIB., 0134, NORTH (STARBUCKS) LOUNGE	JUSTIN SHAFER	ALW	RIP	CONSTRUCTION	07/29/19	08/09/19	08/16/19	08/19/19	11/22/19	205,975	4,985
<a href="#">2000003</a>	BRYAN HALL, 0014, STRUCTURAL INSPECTION	JUSTIN SHAFER			PM ASSIGNMENT						0	0
<a href="#">2000006</a>	RAGANS HALL A, 0495, DUCT CLEANING	JUSTIN SHAFER		RC	BIDDING/GMP PREP			07/01/19	07/05/19	08/09/19	16,769	0
<a href="#">2000046</a>	325 CONRADI DEMO	JUSTIN SHAFER			DESIGN			11/22/19	11/25/19	12/20/19	50,000	17,548
<a href="#">2000057</a>	RAGANS BLDG. 4, 0498, PAINT & SHOWERS	JUSTIN SHAFER	BKJ	RC	DESIGN	12/10/19	01/17/20	02/28/20	03/13/20	08/07/20	500,000	475,188

PROJECT	DESCRIPTION	PM	A/E	C/M	STATUS	NTP-A/E	100% CD	GMP	NTP CONST	SUBST COMP	CURRENT BUDGET	REMAINING BUDGET	
<a href="#">2000059</a>	RAGAN BLDG. 1-4, SOFT WASH	JUSTIN SHAFER			PM ASSIGNMENT						0	0	
<a href="#">2000066</a>	DEGRAFF HALL, 4023, LAUNDRY ADA UPGRADES	JUSTIN SHAFER	BKJ		DESIGN	01/17/20	01/31/20	03/06/20	04/24/20	07/27/20	150,000	150,000	
TOTALS FOR PM:											26,222,483	5,773,294	
<a href="#">1800141</a>	MINOR PROJECT ESTIMATES	ANDREW WELCH			PROJECT CLOSEOUT						25,000	0	
TOTALS FOR PM:											25,000	0	
TOTAL PROJECT COUNT: 395											GRAND TOTAL:	640,402,136	367,895,211

AE FIRMS	
AE	AFFILIATED ENGINEERS SE, INC
ALW	LEWIS AND WHITLOCK ARCHITECTS
BFBA	BARNETT FRONCZAK BARLOWE ARCHITECTS
BFS	BFRANK STUDIO LLC
BKJ	BKJ INC
CH	CHILDERS CONSTRUCTION CO
COT	CULLIGAN OF TALLAHASSEE
COT	CITY OF TALLAHASSEE
DAI	DAG ARCHITECTS INC
DGA	THE DODSTONE GROUP ARCHITECTS INC
DMI	DAVID H. MELVIN,INC., CONSULTING ENGINEERS
EMI	ENGINEERING MATRIX INC
EMIPA	ELLIOT MARSHALL INNES PA
GA	GEORGE & ASSOCIATES CONSULTING ENGINEERS, INC
GCA	GOODY CLANCY
GE	GRAYBAR ELECTRIC
GRC	GILCHRIST ROSS CROWE ARCHITECTS
H2	H2ENGINEERING, INC
HAS	HOY AND STARK ARCHITECTS
HN	HICKS NATION ARCHITECTS
IITS	INTERNAL ITS
JC	JOHNSON CONTROLS
MBC	MOORE BASS CONSULTING
MFE	MCGINNISS & FLEMING ENGINEERING, INC.
MLDA	MLD ARCHITECTS
PAI	PENNONI ASSOCIATES INC
PEG	PERFORMANCE ENGINEERING GROUP, INC
PINN	PINNACLE ENGINEERING GROUP, P.A.
SIEM	SIEMENS INDUSTRY INC.
TCI	TOWER CONSULTANTS INC
TE	TOMAHAWK ENGINEERING AND CONSULTING, INC
TKE	THYSSENKRUPP ELEVATORS
TRNE	TRANE TALLAHASSEE

PM NAME	COUNT	CURRENT BUDGET
NOT ASSIGNED	6	\$0
ANDREW WELCH	1	\$25,000
BRIAN CANNADY	77	\$12,333,830
DARREN LUCAS	10	\$16,262,923
GARY FELDMAN	51	\$30,081,569
JAY LUEDECKE	45	\$35,925,097
BRAD ADAMS	17	\$101,581,944
JUSTIN SHAFER	51	\$26,222,483
KENT MALIK	30	\$14,941,925
KIM BALL	16	\$221,617,785
LARRY RUBIN	14	\$4,324,814
MARK BERTOLAMI	7	\$1,164,824
MARY JO SPECTOR	30	\$140,759,331
BILL LAMB	20	\$2,470,214
BIFF QUARLES	20	\$32,690,396

CM FIRMS

AE	AFFILIATED ENGINEERS SE, INC
ALW	LEWIS AND WHITLOCK ARCHITECTS
BFBA	BARNETT FRONCZAK BARLOWE ARCHITECTS
BFS	BFRANK STUDIO LLC
BKJ	BKJ INC
CH	CHILDERS CONSTRUCTION CO
COT	CULLIGAN OF TALLAHASSEE
COT	CITY OF TALLAHASSEE
DAI	DAG ARCHITECTS INC
DGA	THE DODSTONE GROUP ARCHITECTS INC
DMI	DAVID H. MELVIN,INC., CONSULTING ENGINEERS
EMI	ENGINEERING MATRIX INC
EMIPA	ELLIOT MARSHALL INNES PA
GA	GEORGE & ASSOCIATES CONSULTING ENGINEERS, INC
GCA	GOODY CLANCY
GE	GRAYBAR ELECTRIC
GRC	GILCHRIST ROSS CROWE ARCHITECTS
H2	H2ENGINEERING, INC
HAS	HOY AND STARK ARCHITECTS
HN	HICKS NATION ARCHITECTS
IITS	INTERNAL ITS
JC	JOHNSON CONTROLS
MBC	MOORE BASS CONSULTING
MFE	MCGINNISS & FLEMING ENGINEERING, INC.
MLDA	MLD ARCHITECTS
PAI	PENNONI ASSOCIATES INC
PEG	PERFORMANCE ENGINEERING GROUP, INC
PINN	PINNACLE ENGINEERING GROUP, P.A.
RIP	RIPPEE CONSTRUCTION, INC
RTE	RT ELECTRIC LLC
SIEM	SIEMENS INDUSTRY INC.
TCI	TOWER CONSULTANTS INC
TE	TOMAHAWK ENGINEERING AND CONSULTING, INC
TKE	THYSSENKRUPP ELEVATORS
TRNE	TRANE TALLAHASSEE